

Construction Progress Schedule

Water Tower & Utility Improvements

Shafer, MN Project No.: 08709018

Substantial Completion:

| Description | Duration (days) | Start | Finish |
|---|-----------------|--------------------|--------------------|
| Mobilization/Containment & Rigging Tank Drain Date August 15, 2022 | 5 | August 10, 2022 | August 14, 2022 |
| Structural Repairs/Rigging | 12 | August 15, 2022 | August 26, 2022 |
| Blast and Prime Coat- Interior | 9 | August 27, 2022 | September 4, 2022 |
| Blast and Prime Coat- Exterior | 12 | September 5, 2022 | September 16, 2022 |
| Intermediate Coat- Exterior | 4 | September 17, 2022 | September 20, 2022 |
| Int. Coat/Finish Coat- Interior | 9 | September 21, 2022 | September 29, 2022 |
| Finish Coat- Exterior | 5 | September 30, 2022 | October 4, 2022 |
| De-Rigging and misc. | 6 | October 5, 2022 | October 10, 2022 |
| Logo/Lettering | 3 | October 11, 2022 | October 13, 2022 |
| Disinfection | 1 | October 14, 2022 | October 14, 2022 |

ALL DATES SUBJECT TO CHANGE BASED ON WEATHER CONDITIONS AND CIRCUMSTANCES BEYOND CONTRACTOR'S CONTROL.